

# COMMUNITY & RECREATIONAL CENTER

## SITE PROGRESS:

### Site Work

- Dug retention pond
- Began work on site utility stub-ins
- Installation of Geo Piers into the soil
- Started foundation pours around the gym & building B
- Site grading underway

## GOALS NEXT 2 WEEKS:

### Building

- Finish foundations and footings
- Begin constructing masonry elevator shaft
- Continue site grading

## MILESTONE DATES:

- Precast Erection – Start 8/5/19

## CONSTRAINTS:

- None



Site grading



Installation of Geopiers



Formwork and rebar installation for gym addition



Footings for gym addition getting poured