

## COMMUNITY & RECREATIONAL CENTER

### SITE PROGRESS:

#### Site Work

- Started erection of Precast panels
- Completed rigid insulation on foundation walls
- Completed backfill around foundations

### GOALS NEXT 2 WEEKS:

#### Building

- Begin constructing masonry elevator shaft
- Start underground electrical and plumbing in the addition
- Field measurements for storefront framing

### MILESTONE DATES:

- Precast Erection – Finish 8/5/19
- Structural Steel placement – Start 9/3

### CONSTRAINTS:

- None



West face of gym



Northeast corner of gym



North face of gym