

RECREATION & COMMUNITY SERVICES CENTER

SITE PROGRESS:

Building

- Precast panels complete
- Exterior sheathing is being installed
- Prepping for interior slab pours – 1st pour is Monday 10/7
- Removal of precast braces in the gym

GOALS NEXT 2 WEEKS:

Building

- Complete steel studs and exterior sheathing
- Start exterior brick veneer
- Roof blocking and window blocking

MILESTONE DATES:

- Building weather tight – 12/2

CONSTRAINTS:

- None



Dens glass sheathing being installed



Steel for gym storage now set



Last precast panels set on gym