

COMMUNITY & RECREATIONAL CENTER

SITE PROGRESS:

Site Work

- Inserted site utility stub-ins
- Continued digging footings for Building B
- Continued pouring footings and frost walls for Building B

GOALS NEXT 2 WEEKS:

Building

- Finish footings and frost walls
- Begin constructing masonry elevator shaft
- Start structural precast at Building C

MILESTONE DATES:

- Footings and frost walls complete – 8/2/19
- Precast Erection – Start 7/29/19

CONSTRAINTS:

- None



Footings being poured along North side of Building B



Formwork and rebar install where Building B meets Building A



Formwork for frost walls on south end of Building B



Excavation for Elevator pit