

COMMUNITY & RECREATIONAL CENTER

SITE PROGRESS:

Site Work

- Finished footings and frost walls
- Installation of rigid insulation on foundation walls
- Completed backfill around foundations

GOALS NEXT 2 WEEKS:

Building

- Begin constructing masonry elevator shaft
- Start structural precast
- Start underground electrical and plumbing in the addition

MILESTONE DATES:

- Precast Erection – Start 8/5/19
- Structural Steel placement – Start 9/3

CONSTRAINTS:

- None



Installation of insulation and backfill



Column pads poured and base plates set



Elevator pit poured



Angles for precast installed