

COMMUNITY & RECREATIONAL CENTER

SITE PROGRESS:

Building

- Precast detailing
- Started underslab plumbing and electrical
- Started masonry for stairwell and elevator shaft

GOALS NEXT 2 WEEKS:

Building

- Complete masonry for stair and elevator shaft
- Complete precast detailing
- Complete underslab plumbing and electrical

MILESTONE DATES:

- Structural Steel placement – Start 9/3

CONSTRAINTS:

- None



Underslab plumbing



Elevator and stairwell



Underslab plumbing



Precast detailing