

RECREATION & COMMUNITY SERVICES CENTER

PROGRESS THIS WEEK:

Building

- Bio-filtration pond is complete
- Finish coarse of asphalt has been installed
- Furniture installation has started
- Windows installed in existing building
- Started final inspections

MILESTONE DATES:

- **Occupancy June 2020**

GOALS NEXT 2 WEEKS:

Building

- Complete punchlist items
- Complete furniture installation
- Complete final inspections
- Complete painting exterior of existing building
- Owner move-in

CONSTRAINTS:

- None



Furniture installation is underway



New windows installed in existing building



Finish coarse of asphalt is installed



Projector and projector screen installed in Multi-Purpose Room